



TISC Dock Removal

- Step 1: Have a group of 3 remove the Large Dock and anchor it up in the cove
- Step 2: Raise the gangway with the forklift and secure it with ropes and a stabilizing bar
- Step 3: Remove Dock #8 and crane it out – Store it on the ground
- Step 4: Remove Dock #7 and crane it out – Store it on Dock #8
- Step 5: When the Large Dock has been anchored, raise the Ramp and anchor the Ramp Float up in the cove
- Step 6: Remove Dock #1 and crane it out – Store it separately on the ground
- Step 7: Remove Dock #2 and crane it out – Store it on top of Dock #1
- Step 8: Remove Dock #5 and crane it out – Store it on top of Dock #2
- Step 9: Detach Dock #6 and move it in place next to Dock #4 (and the 2-ton crane)
- Step 10: Completed – Docks #3, 4 and 6 are left in during the winter




TISC Winter Dock Alignment



TISC Dock Installation

- Step 1: Have 3 volunteers pull up the anchors and tow the Ramp Float to the end of the ramp. Secure it using the bolts.
- Step 2: Detach Dock #6 and slide it into place under the ramp. Secure it with lines.
- Step 3: Lift in Dock #5 and secure it to the pier and Dock #4
- Step 4: Secure Dock #6 to the pier and Dock #5
- Step 5: Lift in Dock #7 and secure it to the pier and dock #6
- Step 6: Have 3 volunteers pull up the anchors and tow the Large Dock to the East side of the ramp. Secure it to the piling and Dock #7
- Step 7: Lift in Dock #8 and secure it to Dock #7
- Step 8: Lift in Dock #2 and secure it to Dock #3
- Step 9: Lift in Dock #1 and secure it to Dock #2
- Step 10: Lower the gangway into place using the forklift
- Step 11: COMPLETED!



Dock Installation Order

1st

2nd


3rd

4th

5th

*Not to scale

TISC Summer Dock Alignment



*Not to scale